

SEASONAL START-UP CHECKLIST

| WATER MANAGEMENT SYSTEM | YES | NO | N/A |
|---|-----|----|-----|
| POWER TO THE CONTROLLER | | | |
| SET THE TIME CLOCK & OPERATIONAL HOURS | | | |
| ELECTRICALLY TEST EACH SOLENOID VALVE COIL THROUGH THE CONTROLLER | | | |
| TAKE APART EACH SOLENOID VALVE AND INSPECT THE DIAPHRAGMS FOR ANY WEAR | | | |
| ENSURE THE COIL ON EACH SOLENOID VALE IS IN THE OFF POSITION (FINGER TIGHT) FOR AUTOMATIC OPERATION | | | |
| TURN ON THE MAIN WATER TO PRESSURIZE THE SYSTEM AND CHECK FOR LEAKS AT THE MANIFOLD | | | |
| ENSURE THE STATIC PRESSURE IN THE MANIFOLD IS 30 PSI | | | |
| HOLDING TANK HAS BEEN CLEANED AND FILLED WITH FRESH WATER | | | |
| CHEMICAL RESERVOIRS HAVE BEEN FILLED | | | |
| CHEMICAL PROBES ARE INSTALLED | | | |
| SAND FILTER HAS ADEQUATE SAND | | | |
| PUMP STRAINER BASKETS ARE CLEAN | | | |
| Y-STRAINERS ARE CLEAN | | | |
| WQMS SYSTEM IS FULLY PRIMED WITH WATER, AIR POCKETS REMOVED AND CHECKED FOR LEAKS | | | |
| ALL SAFETY MECHANISMS ARE WORKING (FLOW SWITCHES, ALARMS....) | | | |

| PLAY FEATURES | YES | NO | N/A |
|--|-----|----|-----|
| REMOVE ALL WINTER CAPS | | | |
| RUN EACH FEATURE INDIVIDUALLY ON MANUAL (FROM CONTROLLER) TO FLUSH THE LINES | | | |
| INSTALL ALL SPRAY CAPS | | | |
| INSPECT ALL HARDWARE ON THE FEATURES AND TIGHTEN WHERE NECESSARY | | | |
| INSPECT ALL STATIC AND ROTATIONAL JOINTS FOR WEAR ON THEIR O-RINGS AND OTHER COMPONENTS | | | |
| ALL FEATURES SHOULD BE CLEANED IN PREPARATION FOR THE SEASON. REMOVING HARD WATER STAINS AND APPLYING A COAT OF AUTOMOTIVE WAX WILL HELP WITH THE LONGEVITY OF THE PRODUCTS FINISH | | | |
| ENSURE ALL PRODUCT ACCESSORIES (SEEFLOW, DUMPING BELLS...ETC..) ARE SECURE AND UNDAMAGED AND IN GOOD WORKING ORDER | | | |
| GREASE SUPERSPLASH & SUPERWAVE BEARINGS | | | |



World leader in aquatic play solutions with over 6,000 installations worldwide
 General customer service inquiries • service@vortex-intl.com
 Part ordering • parts@vortex-intl.com
 1.877.586.7839 (free USA/CND) • +1.514.694.3868 (International)

SEASONAL START-UP CHECKLIST

| ELEVATIONS™ STRUCTURE | YES | NO | N/A |
|---|-----|----|-----|
| INSPECT ALL MAJOR COMPONENTS AND PIPING FOR SIGNS OF WEAR OR DAMAGE | | | |
| INSPECT ALL HARDWARE. TIGHTEN OR REPLACE AS NEEDED | | | |
| INSPECT ALL NETTING, ZIPPERS AND LOCKS | | | |
| INSPECT ALL FIBERGLASS AND/OR POLY SLIDES FOR CHIPS OR CRACKS | | | |
| VERIFY ALL ROTATIONAL JOINTS AND MOVING PARTS ARE SECURE | | | |



World leader in aquatic play solutions with over 6,000 installations worldwide
General customer service inquiries • service@vortex-intl.com
Part ordering • parts@vortex-intl.com
1.877.586.7839 (free USA/CND) • +1.514.694.3868 (International)